

SHIRGULI CLUSTER BLOCK RAJGARH DISTRICT SIRMOUR

Name of WUA: JAI MAA KALI WUA

Date of Registration of WUA: 27th of October 2020

Date of Approval of DPR: 28/11/2020

Cost of DPR: Rs 54.7 Lakhs/-

Culturable Command Area: 27 Ha.

Total Stakeholders/Beneficiaries : 39 No.

No. of Tanks to be constructed: 4 No.

Proposed Storage capacity: $4 \times 50000 + 1 \times 100000 = 300000$ Liters

GI pipes proposed to be laid: 2758 meters

Old Plantation (SMEO Area): 10 Ha

Scope for Area Expansion under HDP: 7 Ha.

CAPACITY BUILDING OF CLUSTER FARMERS

- Formation & management of Water User Association.
- High Density Plantation and management of clonal rootstock based elite grafted temperate fruit plants.
- Scientific Management of Existing Apple Orchards.



- Trainings imparted by International Experts, University Scientists and Trained officials of the Department.
- In 1 trainings 27 numbers participants were trained.

COMMUNITY IRRIGATION FACILITIES IN CLUSTER



TANK NO. 1

- 2 nos. of tanks with 1.5 Lakh Liters capacity has been constructed.
- 700 meters of GI pipes laid.
- Completion date of Irrigation works June 2023

HIGH DENSITY PLANTATION IN CLUSTER



- High density plants planted in the cluster till date: 1030 nos.
- Area Covered under high density plantation : 1.26 Ha.
- Area brought under drip Irrigation through convergence under PMKSY in the cluster: 1.14Ha.