

Name of cluster-Lalag

| | |
|---|-------------------|
| Name of WUA : | WUA Lalag |
| Date of Registration of WUA : | 17/07/2020 |
| Date of Approval of DPR : | 25 September 2021 |
| Cost of DPR: : | 40.48 |
| Culturable Command Area : | 18 |
| Total Stake holders/ Beneficiaries : | 70 |
| No. of Tanks Proposed to be constructed : | 2 Nos. |
| No. of Tanks constructed : | 0 Nos. |
| Proposed Storage capacity (Liters) : | 250000 LTRs |
| HDPE Pipes proposed to be laid : | 4180 |
| HDPE Pipes laid : | 0 |
| GI pipes proposed to be laid : | 300 |
| Old Plantation (SMEO Area) : | 1 |
| Scope for Area Expansion under HDP : | 1.63 |
| No of plants distributed (2016-2022) : | 269 |
| No of plants distributed (2022-23) : | 0 |
| Area covered under PMKSY (2016-2022) : | |
| Area covered under PMKSY (2022-23) : | 0.24 |

Name of cluster-Lalag



| | |
|--------------------------|------------|
| Name of cluster | KANDAL |
| Area Covered (hac) | 18 |
| No. of beneficiaries | 70 |
| Total Cost (In lakhs) | ₹40.48 |
| Expected completion Time | 30-08-2023 |
| Total Plants Distributed | 269 |
| Area under PMKSY (ha) | 0.24 |
| Area Under SMEO(ha) | 1 |